


THE STATE OF NEW HAMPSHIRE
DEPARTMENT OF TRANSPORTATION
WETLAND IMPACT PLANS

FEDERAL AID PROJECT
X-A004(156)



NH PROJECT NO. 29486

SOUTH BENNINGTON ROAD OVER RUSSELL BROOK

INDEX OF SHEETS	
1	TITLE SHEET
2-3	STANDARD SYMBOLS
4	EROSION CONTROL STRATEGIES
5	EROSION CONTROL DETAILS
6	CONSTRUCTION SEQUENCE & BRIDGE ELEVATION
7	WETLAND IMPACT PLAN
8	EROSION CONTROL PLAN
9	WATER DIVERSION PLAN
10	GENERAL PLAN AND ELEVATION
11	BRIDGE NOTES
12	SITE PLAN
13	STREAM PROFILE
14	BOX CULVERT DETAILS
15-16	CULVERT AND CHANNEL DETAILS



LOCATION MAP
GRAPHIC SCALE: 1" = 2 MILE




STA. 101+80.00
BEGIN CONSTRUCTION

STA. 104+50.00
END CONSTRUCTION

TOWN OF BENNINGTON
COUNTY OF HILLSBOROUGH
SCALE: 1" = 20'

DRAWN BY TJG DATE 04/2021
CHECKED BY DEM DATE 04/2021

PLANS PREPARED BY: *A. G. Z.*
STANTEC CONSULTING SERVICES, INC
5 DARTMOUTH DR, SUITE 200, AUBURN, NH 03032
TEL (603) 669-8672 FAX (603) 669-7636



WETLANDS WERE DELINEATED BY STANTEC ON MAY 4, 2018. THE WETLAND DELINEATION WAS COMPLETED IN ACCORDANCE WITH THE CRITERIA DESCRIBED IN THE U.S. ARMY CORPS OF ENGINEERS WETLAND DELINEATION MANUAL TECHNICAL REPORT Y-87-1 (JANUARY, 1987) AND THE REGIONAL SUPPLEMENT FOR THE NORTHCENTRAL AND NORTHEAST REGION (JANUARY, 2012) AND MEETS THE CRITERIA FOR WETLAND DELINEATION IN ACCORDANCE WITH THE NH DES ADMINISTRATIVE RULES ENV-WT 301.01.

NH DOT THE STATE OF NEW HAMPSHIRE DEPARTMENT OF TRANSPORTATION

RECOMMENDED FOR APPROVAL:



DIRECTOR OF PROJECT DEVELOPMENT DATE _____

APPROVED:


ASSISTANT COMMISSIONER AND CHIEF ENGINEER DATE _____

FEDERAL PROJECT NO.	STATE PROJECT NO.	SHEET NO.	TOTAL SHEETS
-	29486	1	16


GENERAL




SHORELAND - WETLAND




FLOODPLAIN / FLOODWAY




ENGINEERING




DRAINAGE




BOUNDARIES / RIGHT-OF-WAY




UTILITIES



TRAFFIC SIGNALS / ITS



CONSTRUCTION NOTES



REVISION DATE	DGN	STATE PROJECT NO.	SHEET NO.	TOTAL SHEETS
9-1-2016	29486sym02	29486	3	16

EROSION CONTROL STRATEGIES

1. ENVIRONMENTAL COMMITMENTS:
 - 1.1. THESE GUIDELINES DO NOT RELIEVE THE CONTRACTOR FROM COMPLIANCE WITH ANY CONTRACT PROVISIONS, OR APPLICABLE FEDERAL, STATE, AND LOCAL REGULATIONS.
 - 1.2. THIS PROJECT WILL BE SUBJECT TO THE US EPA'S NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM (NPDES) STORM WATER CONSTRUCTION GENERAL PERMIT AS ADMINISTERED BY THE ENVIRONMENTAL PROTECTION AGENCY (EPA). THIS PROJECT IS SUBJECT TO REQUIREMENTS IN THE MOST RECENT CONSTRUCTION GENERAL PERMIT (CGP).
 - 1.3. THE CONTRACTOR'S ATTENTION IS DIRECTED TO THE NHDES WETLAND PERMIT, THE US ARMY CORPS OF ENGINEERS PERMIT, WATER QUALITY CERTIFICATION AND THE SPECIAL ATTENTION ITEMS INCLUDED IN THE CONTRACT DOCUMENTS.
 - 1.4. ALL STORM WATER, EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSTALLED AND MAINTAINED IN ACCORDANCE WITH THE NEW HAMPSHIRE STORMWATER MANUAL, VOLUME 3, EROSION AND SEDIMENT CONTROLS DURING CONSTRUCTION (DECEMBER 2008) (BMP MANUAL) AVAILABLE FROM THE NEW HAMPSHIRE DEPARTMENT OF ENVIRONMENTAL SERVICES (NHDES).
 - 1.5. THE CONTRACTOR SHALL COMPLY WITH RSA 485-A:17, AND ALL, PUBLISHED NHDES ALTERATION OF TERRAIN ENV-WO 1500 REQUIREMENTS ([HTTP://DES.NH.GOV/ORGANIZATION/COMMISSIONER/LEGAL/RULES/INDEX.HTM](http://des.nh.gov/organization/commissioner/legal/rules/index.htm))
 - 1.6. THE CONTRACTOR IS DIRECTED TO REVIEW AND COMPLY WITH SECTION 107.1 OF THE CONTRACT AS IT REFERS TO SPILLAGE, AND ALSO WITH REGARDS TO EROSION, POLLUTION, AND TURBIDITY PRECAUTIONS.
2. STANDARD EROSION CONTROL SEQUENCING APPLICABLE TO ALL CONSTRUCTION PROJECTS:
 - 2.1. PERIMETER CONTROLS SHALL BE INSTALLED PRIOR TO EARTH DISTURBING ACTIVITIES. PERIMETER CONTROLS AND STABILIZED CONSTRUCTION EXITS SHALL BE INSTALLED AS SHOWN IN THE BMP MANUAL AND AS DIRECTED BY THE STORMWATER POLLUTION PREVENTION PLAN (SWPPP) PREPARER.
 - 2.2. EROSION, SEDIMENTATION CONTROL MEASURES AND INFILTRATION BASINS SHALL BE CLEANED, REPLACED AND AUGMENTED AS NECESSARY TO PREVENT SEDIMENTATION BEYOND PROJECT LIMITS THROUGHOUT THE PROJECT DURATION.
 - 2.3. EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSPECTED IN ACCORDANCE WITH THE CONSTRUCTION GENERAL PERMIT AND SECTION 645 OF THE NHDOT SPECIFICATIONS FOR ROAD AND BRIDGES CONSTRUCTION.
 - 2.4. AN AREA SHALL BE CONSIDERED STABLE IF ONE OF THE FOLLOWING HAS OCCURRED:
 - (A) BASE COURSE GRAVELS HAVE BEEN INSTALLED IN AREAS TO BE PAVED;
 - (B) A MINIMUM OF 85% VEGETATED GROWTH HAS BEEN ESTABLISHED;
 - (C) A MINIMUM OF 3" OF NON-EROSIVE MATERIAL SUCH AS STONE OR RIP-RAP HAS BEEN INSTALLED;
 - (D) TEMPORARY SLOPE STABILIZATION CONFORMING TO TABLE 1 HAS BEEN PROPERLY INSTALLED
 - 2.5. ALL STOCKPILES SHALL BE CONTAINED WITH A PERIMETER CONTROL. IF THE STOCKPILE IS TO REMAIN UNDISTURBED FOR MORE THAN 14 DAYS, MULCHING WILL BE REQUIRED.
 - 2.6. A WATER TRUCK SHALL BE AVAILABLE TO CONTROL EXCESSIVE DUST AT THE DIRECTION OF THE CONTRACT ADMINISTRATOR.
 - 2.7. TEMPORARY EROSION AND SEDIMENTATION CONTROL MEASURES SHALL REMAIN UNTIL THE AREA HAS BEEN PERMANENTLY STABILIZED.
 - 2.8. CONSTRUCTION PERFORMED ANY TIME BETWEEN NOVEMBER 30th AND MAY 1st OF ANY YEAR SHALL BE CONSIDERED WINTER CONSTRUCTION AND SHALL CONFORM TO THE FOLLOWING REQUIREMENTS.
 - (A) ALL PROPOSED VEGETATED AREAS WHICH DO NOT EXHIBIT A MINIMUM OF 85% VEGETATIVE GROWTH BY OCTOBER 15th, OR WHICH ARE DISTURBED AFTER OCTOBER 15th, SHALL BE STABILIZED IN ACCORDANCE WITH TABLE 1.
 - (B) ALL DITCHES OR SWALES WHICH DO NOT EXHIBIT A MINIMUM OF 85% VEGETATIVE GROWTH BY OCTOBER 15th, OR WHICH ARE DISTURBED AFTER OCTOBER 15th, SHALL BE STABILIZED TEMPORARILY WITH STONE OR IN ACCORDANCE WITH TABLE 1.
 - (C) AFTER NOVEMBER 30th INCOMPLETE ROAD SURFACES, WHERE WORK HAS STOPPED FOR THE SEASON, SHALL BE PROTECTED IN ACCORDANCE WITH TABLE 1.
 - (D) WINTER EXCAVATION AND EARTHWORK SHALL BE DONE SUCH THAT NO MORE THAN 1 ACRE OF THE PROJECT IS WITHOUT STABILIZATION AT ONE TIME, UNLESS A WINTER CONSTRUCTION PLAN HAS BEEN APPROVED BY NHDOT THAT MEETS THE REQUIREMENTS OF ENV-WO 1505.02 AND ENV-WO 1505.05.
 - (E) A SWPPP AMENDMENT SHALL BE SUBMITTED TO THE DEPARTMENT, FOR APPROVAL, ADDRESSING COLD WEATHER STABILIZATION (ENV-WO 1505.05) AND INCLUDING THE REQUIREMENTS OF NO LESS THAN 30 DAYS PRIOR TO THE COMMENCEMENT OF WORK SCHEDULED AFTER NOVEMBER 30th.
- GENERAL CONSTRUCTION PLANNING AND SELECTION OF STRATEGIES TO CONTROL EROSION AND SEDIMENT ON HIGHWAY CONSTRUCTION PROJECTS
3. PLAN ACTIVITIES TO ACCOUNT FOR SENSITIVE SITE CONDITIONS:
 - 3.1. CLEARLY FLAG AREAS TO BE PROTECTED IN THE FIELD AND PROVIDE CONSTRUCTION BARRIERS TO PREVENT TRAFFICKING OUTSIDE OF WORK AREAS.
 - 3.2. CONSTRUCTION SHALL BE SEQUENCED TO LIMIT THE DURATION AND AREA OF EXPOSED SOILS.
 - 3.3. PROTECT AND MAXIMIZE EXISTING NATIVE VEGETATION AND NATURAL FOREST BUFFERS BETWEEN CONSTRUCTION ACTIVITY AND SENSITIVE AREAS.
 - 3.4. WHEN WORK IS PERFORMED IN AND NEAR WATER COURSES, STREAM FLOW DIVERSION METHODS SHALL BE IMPLEMENTED PRIOR TO ANY EXCAVATION OR FILLING.
 - 3.5. WHEN WORK IS PERFORMED WITHIN 50 FEET OF SURFACE WATERS (WETLAND, OPEN WATER OR FLOWING WATER), PERIMETER CONTROL SHALL BE ENHANCED CONSISTENT WITH SECTION 2.1.2.1. OF THE 2012 NPDES CONSTRUCTION GENERAL PERMIT.
4. MINIMIZE THE AMOUNT OF EXPOSED SOIL:
 - 4.1. CONSTRUCTION SHALL BE SEQUENCED TO LIMIT THE DURATION AND AREA OF EXPOSED SOILS. MINIMIZE THE AREA OF EXPOSED SOIL AT ANY ONE TIME. PHASING SHALL BE USED TO REDUCE THE AMOUNT AND DURATION OF SOIL EXPOSED TO THE ELEMENTS AND VEHICLE TRACKING.
 - 4.2. UTILIZE TEMPORARY MULCHING OR PROVIDE ALTERNATE TEMPORARY STABILIZATION ON EXPOSED SOILS IN ACCORDANCE WITH TABLE 1.
 - 4.3. THE MAXIMUM AMOUNT OF DISTURBED EARTH SHALL NOT EXCEED A TOTAL OF 5 ACRES FROM MAY 1st THROUGH NOVEMBER 30th, OR EXCEED ONE ACRE DURING WINTER MONTHS, UNLESS THE CONTRACTOR DEMONSTRATES TO THE DEPARTMENT THAT THE ADDITIONAL AREA OF DISTURBANCE IS NECESSARY TO MEET THE CONTRACTORS CRITICAL PATH METHOD SCHEDULE (CPM), AND THE CONTRACTOR HAS ADEQUATE RESOURCES AVAILABLE TO ENSURE THAT ENVIRONMENTAL COMMITMENTS WILL BE MET.
5. CONTROL STORMWATER FLOWING ONTO AND THROUGH THE PROJECT:
 - 5.1. DIVERT OFF-SITE RUNOFF OR CLEAN WATER AWAY FROM THE CONSTRUCTION ACTIVITY TO REDUCE THE VOLUME THAT NEEDS TO BE TREATED ON-SITE.
 - 5.2. DIVERT STORM RUNOFF FROM UPSLOPE DRAINAGE AREAS AWAY FROM DISTURBED AREAS, SLOPES, AND AROUND ACTIVE WORK AREAS AND TO A STABILIZED OUTLET LOCATION.
 - 5.3. CONSTRUCT IMPERMEABLE BARRIERS AS NECESSARY TO COLLECT OR DIVERT CONCENTRATED FLOWS FROM WORK OR DISTURBED AREAS.
 - 5.4. STABILIZE, TO APPROPRIATE ANTICIPATED VELOCITIES, CONVEYANCE CHANNELS OR PUMPING SYSTEMS NEEDED TO CONVEY CONSTRUCTION STORMWATER TO BASINS AND DISCHARGE LOCATIONS PRIOR TO USE.
 - 5.5. DIVERT OFF-SITE WATER THROUGH THE PROJECT IN AN APPROPRIATE MANNER SO NOT TO DISTURB THE UPSTREAM OR DOWNSTREAM SOILS, VEGETATION OR HYDROLOGY BEYOND THE PERMITTED AREA.
6. PROTECT SLOPES:
 - 6.1. INTERCEPT AND DIVERT STORM RUNOFF FROM UPSLOPE DRAINAGE AREAS AWAY FROM UNPROTECTED AND NEWLY ESTABLISHED AREAS AND SLOPES TO A STABILIZED OUTLET OR CONVEYANCE.
 - 6.2. CONSIDER HOW GROUNDWATER SEEPAGE ON CUT SLOPES MAY IMPACT SLOPE STABILITY AND INCORPORATE APPROPRIATE MEASURES TO MINIMIZE EROSION.
 - 6.3. CONVEY STORMWATER DOWN THE SLOPE IN A STABILIZED CHANNEL OR SLOPE DRAIN.
 - 6.4. THE OUTER FACE OF THE FILL SLOPE SHOULD BE IN A LOOSE RUFFLED CONDITION PRIOR TO TURF ESTABLISHMENT. TOPSOIL OR HUMUS LAYERS SHALL BE TRACKED UP AND DOWN THE SLOPE, DISKED, HARROWED, DRAGGED WITH A CHAIN OR MAT, MACHINE-RAKED, OR HAND-WORKED TO PRODUCE A RUFFLED SURFACE.
7. ESTABLISH STABILIZED CONSTRUCTION EXITS:
 - 7.1. INSTALL AND MAINTAIN CONSTRUCTION EXITS, ANYWHERE TRAFFIC LEAVES A CONSTRUCTION SITE ONTO A PUBLIC RIGHT-OF-WAY.
 - 7.2. SWEEP ALL CONSTRUCTION RELATED DEBRIS AND SOIL FROM THE ADJACENT PAVED ROADWAYS AS NECESSARY.
8. PROTECT STORM DRAIN INLETS:
 - 8.1. DIVERT SEDIMENT LADEN WATER AWAY FROM INLET STRUCTURES TO THE EXTENT POSSIBLE.
 - 8.2. INSTALL SEDIMENT BARRIERS AND SEDIMENT TRAPS AT INLETS TO PREVENT SEDIMENT FROM ENTERING THE DRAINAGE SYSTEM.
 - 8.3. CLEAN CATCH BASINS, DRAINAGE PIPES, AND CULVERTS IF SIGNIFICANT SEDIMENT IS DEPOSITED.
 - 8.4. DROP INLET SEDIMENT BARRIERS SHOULD NEVER BE USED AS THE PRIMARY MEANS OF SEDIMENT CONTROL AND SHOULD ONLY BE USED TO PROVIDE AN ADDITIONAL LEVEL OF PROTECTION TO STRUCTURES AND DOWN-GRADIENT SENSITIVE RECEPTORS.
9. SOIL STABILIZATION:
 - 9.1. WITHIN THREE DAYS OF THE LAST ACTIVITY IN AN AREA, ALL EXPOSED SOIL AREAS, WHERE CONSTRUCTION ACTIVITIES ARE COMPLETE, SHALL BE STABILIZED.
 - 9.2. IN ALL AREAS, TEMPORARY SOIL STABILIZATION MEASURES SHALL BE APPLIED IN ACCORDANCE WITH THE STABILIZATION REQUIREMENTS (SECTION 2.2) OF THE 2012 CGP. (SEE TABLE 1 FOR GUIDANCE ON THE SELECTION OF TEMPORARY SOIL STABILIZATION MEASURES.)
 - 9.3. EROSION CONTROL SEED MIX SHALL BE SOWN IN ALL INACTIVE CONSTRUCTION AREAS THAT WILL NOT BE PERMANENTLY SEEDED WITHIN TWO WEEKS OF DISTURBANCE AND PRIOR TO SEPTEMBER 15, OF ANY GIVEN YEAR. IN ORDER TO ACHIEVE VEGETATIVE STABILIZATION PRIOR TO THE END OF THE GROWING SEASON.
 - 9.4. SOIL TACKIFIERS MAY BE APPLIED IN ACCORDANCE WITH THE MANUFACTURER'S SPECIFICATIONS AND REAPPLIED AS NECESSARY TO MINIMIZE SOIL AND MULCH LOSS UNTIL PERMANENT VEGETATION IS ESTABLISHED.
10. RETAIN SEDIMENT ON-SITE AND CONTROL DEWATERING PRACTICES:
 - 10.1. TEMPORARY SEDIMENT BASINS (CGP-SECTION 2.1.3.2) OR SEDIMENT TRAPS (ENV-WO 1506.10) SHALL BE SIZED TO RETAIN, ON-SITE, THE VOLUME OF A 2-YEAR 24-HOUR STORM EVENT FOR ANY AREA OF DISTURBANCE OR 3,600 CUBIC FEET OF STORMWATER RUNOFF PER ACRE OF DISTURBANCE, WHICHEVER IS GREATER. TEMPORARY SEDIMENT BASINS USED TO TREAT STORMWATER RUNOFF FROM AREAS GREATER THAN 5-ACRES OF DISTURBANCE SHALL BE SIZED TO ALSO CONTROL STORMWATER RUNOFF FROM A 10-YEAR 24 HOUR STORM EVENT. ON-SITE RETENTION OF THE 10-YEAR 24-HOUR EVENT IS NOT REQUIRED.
 - 10.2. CONSTRUCT AND STABILIZE DEWATERING INFILTRATION BASINS PRIOR TO ANY EXCAVATION THAT MAY REQUIRE DEWATERING.
 - 10.3. TEMPORARY SEDIMENT BASINS OR TRAPS SHALL BE PLACED AND STABILIZED AT LOCATIONS WHERE CONCENTRATED FLOW (CHANNELS AND PIPES) DISCHARGE TO THE SURROUNDING ENVIRONMENT FROM AREAS OF UNSTABILIZED EARTH DISTURBING ACTIVITIES.

11. ADDITIONAL EROSION AND SEDIMENT CONTROL GENERAL PRACTICES:
 - 11.1. USE TEMPORARY MULCHING, PERMANENT MULCHING, TEMPORARY VEGETATIVE COVER, AND PERMANENT VEGETATIVE COVER TO REDUCE THE NEED FOR DUST CONTROL. USE MECHANICAL SWEEPERS ON PAVED SURFACES WHERE NECESSARY TO PREVENT DUST BUILDUP. APPLY WATER, OR OTHER DUST INHIBITING AGENTS OR TACKIFIERS, AS APPROVED BY THE NHDES.
 - 11.2. ALL STOCKPILES SHALL BE CONTAINED WITH TEMPORARY PERIMETER CONTROLS. INACTIVE SOIL STOCKPILES SHOULD BE PROTECTED WITH SOIL STABILIZATION MEASURES (TEMPORARY EROSION CONTROL SEED MIX AND MULCH, SOIL BINDER) OR COVERED WITH ANCHORED TARPS.
 - 11.3. EROSION AND SEDIMENT CONTROL MEASURES WILL BE INSPECTED IN ACCORDANCE WITH SECTION 645 OF NHDOT SPECIFICATIONS, WEEKLY AND WITHIN 24 HOURS AFTER ANY STORM EVENT GREATER THAN 0.25 IN. OF RAIN PER 24-HOUR PERIOD. EROSION AND SEDIMENT CONTROL MEASURES WILL ALSO BE INSPECTED IN ACCORDANCE WITH THE GUIDANCE MEMO FROM THE NHDES CONTAINED WITHIN THE CONTRACT PROPOSAL AND THE EPA CONSTRUCTION GENERAL PERMIT.
 - 11.4. THE CONTRACTOR SHOULD UTILIZE STORM DRAIN INLET PROTECTION TO PREVENT SEDIMENT FROM ENTERING A STORM DRAINAGE SYSTEM PRIOR TO THE PERMANENT STABILIZATION OF THE CONTRIBUTING DISTURBED AREA.
 - 11.5. PERMANENT STABILIZATION MEASURES WILL BE CONSTRUCTED AND MAINTAINED IN LOCATIONS AS SHOWN ON THE CONSTRUCTION PLANS TO STABILIZE AREAS. VEGETATIVE STABILIZATION SHALL NOT BE CONSIDERED PERMANENTLY STABILIZED UNTIL VEGETATIVE GROWTH COVERS AT LEAST 85% OF THE DISTURBED AREA. THE CONTRACTOR SHALL BE RESPONSIBLE FOR EROSION AND SEDIMENT CONTROL FOR ONE YEAR AFTER PROJECT COMPLETION.
 - 11.6. CATCH BASINS: CARE SHALL BE TAKEN TO ENSURE THAT SEDIMENTS DO NOT ENTER ANY EXISTING CATCH BASINS DURING CONSTRUCTION. THE CONTRACTOR SHALL PLACE TEMPORARY STONE INLET PROTECTION OVER INLETS IN AREAS OF SOIL DISTURBANCE THAT ARE SUBJECT TO SEDIMENT CONTAMINATION.
 - 11.7. TEMPORARY AND PERMANENT DITCHES SHALL BE CONSTRUCTED, STABILIZED AND MAINTAINED IN A MANNER THAT WILL MINIMIZE SCOUR. TEMPORARY AND PERMANENT DITCHES SHALL BE DIRECTED TO DRAIN TO SEDIMENT BASINS OR STORM WATER COLLECTION AREAS.
 - 11.8. WINTER EXCAVATION AND EARTHWORK ACTIVITIES NEED TO BE LIMITED IN EXTENT AND DURATION, TO MINIMIZE POTENTIAL EROSION AND SEDIMENTATION IMPACTS. THE AREA OF EXPOSED SOIL SHALL BE LIMITED TO ONE ACRE, OR THAT WHICH CAN BE STABILIZED AT THE END OF EACH DAY UNLESS A WINTER CONSTRUCTION PLAN, DEVELOPED BY A QUALIFIED ENGINEER OR A CPESC SPECIALIST, IS REVIEWED AND APPROVED BY THE DEPARTMENT.
 - 11.9. CHANNEL PROTECTION MEASURES SHALL BE SUPPLEMENTED WITH PERIMETER CONTROL MEASURES WHEN THE DITCH LINES OCCUR AT THE BOTTOM OF LONG FILL SLOPES. THE PERIMETER CONTROLS SHALL BE INSTALLED ON THE FILL SLOPE TO MINIMIZE THE POTENTIAL FOR FILL SLOPE SEDIMENT DEPOSITS IN THE DITCH LINE.

BEST MANAGEMENT PRACTICES (BMP) BASED ON AMOUNT OF OPEN CONSTRUCTION AREA

12. STRATEGIES SPECIFIC TO OPEN AREAS LESS THAN 5 ACRES:
 - 12.1. THE CONTRACTOR SHALL COMPLY WITH RSA 485:A:17 AND ENV-WO 1500; ALTERATION OF TERRAIN FOR CONSTRUCTION AND USE ALL CONVENTIONAL BMP STRATEGIES.
 - 12.2. SLOPES STEEPER THAN 3:1 WILL RECEIVE TURF ESTABLISHMENT WITH MATTING.
 - 12.3. SLOPES 3:1 OR FLATTER WILL RECEIVE TURF ESTABLISHMENT ALONE.
 - 12.4. AREAS WHERE HAUL ROADS ARE CONSTRUCTED AND STORMWATER CANNOT BE TREATED THE DEPARTMENT WILL CONSIDER INFILTRATION.
 - 12.5. FOR HAUL ROADS ADJACENT TO SENSITIVE ENVIRONMENTAL AREAS OR STEEPER THAN 5%, THE DEPARTMENT WILL CONSIDER USING EROSION STONE, CRUSHED GRAVEL, OR CRUSHED STONE BASE TO HELP MINIMIZE EROSION ISSUES.
 - 12.6. ALL AREAS THAT CAN BE STABILIZED SHALL BE STABILIZED PRIOR TO OPENING UP NEW TERRITORY.
 - 12.7. DETENTION BASINS SHALL BE DESIGNED AND CONSTRUCTED TO ACCOMMODATE A 2 YEAR STORM EVENT.
13. STRATEGIES SPECIFIC TO OPEN AREAS BETWEEN 5 AND 10 ACRES:
 - 13.1. THE CONTRACTOR SHALL COMPLY WITH RSA 485:A:17 AND ENV-WO 1500 ALTERATION OF TERRAIN AND SHALL USE CONVENTIONAL BMP STRATEGIES AND ALL TREATMENT OPTIONS USED FOR UNDER 5 ACRES WILL BE UTILIZED.
 - 13.2. DETENTION BASINS WILL BE CONSTRUCTED TO ACCOMMODATE THE 2-YEAR 24-HOUR STORM EVENT AND CONTROL A 10-YEAR 24-HOUR STORM EVENT.
 - 13.3. SLOPES STEEPER THAN A 3:1 WILL RECEIVE TURF ESTABLISHMENT WITH MATTING OR OTHER TEMPORARY SOIL STABILIZATION MEASURES DETAILED IN TABLE 1. THE CONTRACTOR MAY ALSO CONSIDER A SOIL BINDER IN ACCORDANCE WITH THE NHDES APPROVALS OR REGULATIONS. OTHER ALTERNATIVE MEASURES, SUCH AS BONDED FIBER MATRIXES (BFMS) OR FLEXIBLE GROWTH MEDIUMS (FGMS) MAY BE UTILIZED, IF MEETING THE NHDES APPROVALS AND REGULATIONS.
 - 13.4. SLOPES 3:1 OR FLATTER WILL RECEIVE TURF ESTABLISHMENT OR OTHER TEMPORARY SOIL STABILIZATION MEASURES DETAILED IN TABLE 1. THE CONTRACTOR MAY ALSO CONSIDER A SOIL BINDER IN ACCORDANCE WITH THE NHDES APPROVALS OR REGULATIONS.
14. STRATEGIES SPECIFIC TO OPEN AREAS OVER 10 ACRES:
 - 14.1. THE CONTRACTOR SHALL COMPLY WITH RSA 485:A:17 AND ENV-WO 1500 ALTERATION OF TERRAIN AND SHALL USE CONVENTIONAL BMP STRATEGIES AND ALL TREATMENT OPTIONS USED FOR UNDER 5 ACRES AND BETWEEN 5 AND 10 ACRES WILL BE UTILIZED.
 - 14.2. THE DEPARTMENT ANTICIPATES THAT SOIL BINDERS WILL BE NEEDED ON ALL SLOPES STEEPER THAN 3:1, IN ORDER TO MINIMIZE EROSION AND REDUCE THE AMOUNT OF SEDIMENT IN THE STORMWATER TREATMENT BASINS.
 - 14.3. THE CONTRACTOR WILL BE REQUIRED TO HAVE AN APPROVED DESIGN IN ACCORDANCE WITH ENV-WO 1506.12 FOR AN ACTIVE FLOCCULANT TREATMENT SYSTEM TO TREAT AND RELEASE WATER CAPTURED IN STORM WATER BASINS. THE CONTRACTOR SHALL ALSO RETAIN THE SERVICES OF AN ENVIRONMENTAL CONSULTANT WHO HAS DEMONSTRATED EXPERIENCE IN THE DESIGN OF FLOCCULANT TREATMENT SYSTEMS. THE CONSULTANT WILL ALSO BE RESPONSIBLE FOR THE IMPLEMENTATION AND MONITORING OF THE SYSTEM.

**TABLE 1
GUIDANCE ON SELECTING TEMPORARY SOIL STABILIZATION MEASURES**

APPLICATION AREAS	DRY MULCH METHODS				HYDRAULICALLY APPLIED MULCHES ²				ROLLED EROSION CONTROL BLANKETS ³			
	HMT	WC	SG	CB	HM	SMM	BFM	FRM	SNSB	DNSB	DNSCB	DNCB
SLOPES ¹												
STEEPER THAN 2:1	NO	NO	YES	NO	NO	NO	NO	YES	NO	NO	NO	YES
2:1 SLOPE	YES	YES	YES	YES	NO	NO	YES	YES	NO	YES	YES	YES
3:1 SLOPE	YES	YES	YES	YES	NO	YES	YES	YES	YES	YES	YES	NO
4:1 SLOPE	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	NO	NO
WINTER STABILIZATION	4T/AC	YES	YES	YES	NO	NO	YES	YES	YES	YES	YES	YES
CHANNELS												
LOW FLOW CHANNELS	NO	NO	NO	NO	NO	NO	NO	NO	NO	NO	YES	YES
HIGH FLOW CHANNELS	NO	NO	NO	NO	NO	NO	NO	NO	NO	NO	NO	YES

ABBREV.	STABILIZATION MEASURE	ABBREV.	STABILIZATION MEASURE	ABBREV.	STABILIZATION MEASURE
HMT	HAY MULCH & TACK	HM	HYDRAULIC MULCH	SNSB	SINGLE NET STRAW BLANKET
WC	WOOD CHIPS	SMM	STABILIZED MULCH MATRIX	DNSB	DOUBLE NET STRAW BLANKET
SG	STUMP GRINDINGS	BFM	BONDED FIBER MATRIX	DNSCB	2 NET STRAW-COCONUT BLANKET
CB	COMPOST BLANKET	FRM	FIBER REINFORCED MEDIUM	DNCB	2 NET COCONUT BLANKET

- NOTES:
1. ALL SLOPE STABILIZATION OPTIONS ASSUME A SLOPE LENGTH ≤ 10 TIMES THE HORIZONTAL DISTANCE COMPONENT OF THE SLOPE, IN FEET.
 2. PRODUCTS CONTAINING POLYACRYLAMIDE (PAM) SHALL NOT BE APPLIED DIRECTLY TO OR WITHIN 100 FEET OF ANY SURFACE WATER WITHOUT PRIOR WRITTEN APPROVAL FROM THE NH DEPARTMENT OF ENVIRONMENTAL SERVICES.
 3. ALL EROSION CONTROL BLANKETS SHALL BE MADE WITH WILDLIFE FRIENDLY BIODEGRADABLE NETTING.

STATE OF NEW HAMPSHIRE				
BENNINGTON				
DEPARTMENT OF TRANSPORTATION • BUREAU OF HIGHWAY DESIGN				
<i>EROSION CONTROL STRATEGIES</i>				
REVISION DATE	DGN	STATE PROJECT NO.	SHEET NO.	TOTAL SHEETS
12-21-2015	29486ecs	29486	4	16

SDR PROCESSED		DATE		DATE		DATE		DATE	
NEW DESIGN		TJC		11/19		11/19		11/19	
SHEET CHECKED		DEM		11/19		11/19		11/19	
AS BUILT DETAILS									


REVISIONS AFTER PROPOSAL		DESCRIPTION	
NUMBER	DATE	STATION	DESCRIPTION

BRIDGE REMOVAL NOTES

1. SITE PREPARATION TO INCLUDE, BUT NOT LIMITED TO PAVEMENT AND DEBRIS REMOVAL, CLEARING AND GRUBBING, TREE REMOVAL AND STRIPPING AND STOCKPILING TOPSOIL. IN GENERAL, THE CONTRACTOR SHALL LIMIT THE AREA OF DISTURBANCE COMMENSURATE WITH THE CONTRACTOR'S CAPABILITY AND PROGRESS IN KEEPING GRADING, MULCHING, SEEDING AND UTILIZING TEMPORARY AND PERMANENT EROSION CONTROL MEASURES CONCURRENT WITH OPERATIONS. EARTH STOCKPILES ARE TO BE SEEDED AND MULCHED AND HAVE SILT FENCE INSTALLED ON THE DOWNSLOPE SIDE.
2. INSTALL DRAINAGE SYSTEMS, PIPES, CULVERTS, DITCHES AND TEMPORARY EROSION CONTROL PROTECTIONS IN A SEQUENCE FROM OUTLET TO INLET, IN ORDER TO STABILIZE OUTLET AREAS BEFORE RUNOFF IS DIRECTED TO THEM.
3. ROUGH GRADE DIVERSIONS TO APPROXIMATE SUBGRADES ENSURING APPROPRIATE COMPACTION WHERE REQUIRED. REMOVE UNSUITABLE SOILS AS REQUIRED.
4. ALL ROADWAYS SHALL BE STABILIZED WITHIN 72 HOURS OF ACHIEVING FINISHED GRADE. THESE AREAS SHALL BE CONSIDERED STABLE WHEN BASE COURSE MATERIALS HAVE BEEN INSTALLED.
5. WINTER NOTES:
 - A. ALL PROPOSED VEGETATED AREAS WHICH DO NOT EXHIBIT A MINIMUM OF 85% VEGETATIVE GROWTH BY OCTOBER 15TH, OR WHICH ARE DISTURBED AFTER OCTOBER 15TH, SHALL BE STABILIZED BY SEEDING AND INSTALLING EROSION CONTROL BLANKETS ON SLOPES GREATER THAN 3:1, AND SEEDING AND PLACING 3 TO 4 TONS OF MULCH PER ACRE, SECURED WITH ANCHORED NETTING ELSEWHERE. THE INSTALLATION OF EROSION CONTROL BLANKETS OR MULCH AND NETTING SHALL NOT OCCUR OVER ACCUMULATED SNOW OR ON FROZEN GROUND AND SHALL BE COMPLETED IN ADVANCE OF THAW OR SPRING MELT EVENTS.
 - B. ALL DITCHES OR SWALES WHICH DO NOT EXHIBIT A MINIMUM OF 85 VEGETATIVE GROWTH BY OCTOBER 15TH, OR WHICH ARE DISTURBED AFTER OCTOBER 15TH, SHALL BE STABILIZED TEMPORARILY WITH STONE OR EROSION CONTROL BLANKETS APPROPRIATE FOR THE DESIGN FLOW CONDITIONS.
 - C. AFTER NOVEMBER 15TH, INCOMPLETE ROAD WHERE WORK HAS STOPPED FOR THE WINTER SEASON SHALL BE PROTECTED WITH A MINIMUM OF 3 INCHES OF CRUSHED GRAVEL PER NHDOT ITEM 304.3.
 - D. WINTER EXCAVATION AND EARTHWORK ACTIVITIES NEED TO BE LIMITED IN EXTENT AND DURATION, TO MINIMIZE POTENTIAL EROSION AND SEDIMENTATION IMPACTS. THE AREA OF EXPOSED SOIL SHALL BE LIMITED TO ONE ACRE, OR THAT WHICH CAN BE STABILIZED AT THE END OF EACH DAY UNLESS A WINTER CONSTRUCTION PLAN, DEVELOPED BY A QUALIFIED ENGINEER OR CPESC SPECIALIST, IS REVIEWED AND APPROVED BY THE DEPARTMENT.

CONSTRUCTION SEQUENCE

1. CONSTRUCTION SURVEY AND LAYOUT.
2. INSTALL PERIMETER CONTROLS ALONG LIMITS OF WORK.
3. COMPLETE CLEARING AND GRUBBING.
4. ESTABLISH DETOUR AND CLOSE SOUTH BENNINGTON ROAD IN THE VICINITY OF THE CULVERT.
5. CONSTRUCT TEMPORARY STAGING AREAS.
6. INSTALL SEDIMENT CONTROL MEASURES AS APPROPRIATE AT STAGING AREAS.
7. INSTALL IN-WATER SEDIMENT CONTROL MEASURE AROUND THE BRIDGE.
8. ESTABLISH DEWATERING AREA.
9. CONSTRUCT WATER DIVERSION STRUCTURE.
10. REDIRECT FLOW TO WATER DIVERSION STRUCTURE.
11. REMOVE EXISTING CULVERT AND WING WALLS.
12. INSTALL NEW CULVERT FOUNDATION, WING WALLS, AND RIPRAP PROTECTION.
13. RESTORE STREAM BED. THIS WORK TO BE PHASED AND COMPLETED IN THE DRY.
14. CONSTRUCT APPROACH SLABS.
15. GRADE AND CONSTRUCT ROADWAY APPROACHES.
16. REMOVE ACCUMULATED SEDIMENTS FROM SEDIMENT CONTROL DEVICES.
17. APPLY EROSION CONTROLS.
18. REMOVE TEMPORARY SEDIMENT CONTROLS.





GENERAL BRIDGE ELEVATION
SCALE: 1" = 5'

STATE OF NEW HAMPSHIRE BENNINGTON			
DEPARTMENT OF TRANSPORTATION • BUREAU OF HIGHWAY DESIGN			
CONSTRUCTION SEQUENCE & BRIDGE ELEVATION			
DGN	STATE PROJECT NO.	SHEET NO.	TOTAL SHEETS
29486cseq	29486	6	16



SDR PROCESSED	DATE	DATE	DATE	DATE
NEW DESIGN	TJC	04/21	04/21	
SHEET CHECKED	DEM			
AS BUILT DETAILS				

REVISIONS AFTER PROPOSAL	STATION	STATION	DATE	DESCRIPTION



**STA. 101+80.00
BEGIN CONSTRUCTION**

**STA. 104+50.00
END CONSTRUCTION**

ITEM 585.32 - RIPRAP, CLASS III
INTERMIXED WITH HUMUS (TYP.)
ITEM 585.3 - RIPRAP, CLASS III

ITEM 529.0021 - PRECAST CONCRETE
BOX CULVERT (CONCRETE CLASS AAA)
(BRIDGE) (24.0' x 30.0')
ITEM 502. - REMOVAL OF
EXISTING BRIDGE STRUCTURE
(10.0' x 37.5')
ITEM 585.3401 - SIMULATED STREAMBED MATERIAL (TYP.)

LEGEND


TYPE OF WETLAND IMPACT	SHADING/HATCHING	#	WETLAND DESIGNATION NUMBER
NEW HAMPSHIRE WETLANDS BUREAU (PERMANENT NON-WETLAND)		#	WETLAND IMPACT LOCATION
NEW HAMPSHIRE WETLANDS BUREAU & ARMY CORP OF ENGINEERS (PERMANENT WETLAND)		#	WETLAND MITIGATION AREA
TEMPORARY IMPACTS			MITIGATION

WETLAND CLASSIFICATION	LOCATION	AREA						COMMENTS
		PERMANENT IMPACTS			TEMPORARY			
		N.H.W.B. (NON-WETLAND)	N.H.W.B. & A.C.O.E. (WETLAND)	BANK	CHANNEL	PERENNIAL STREAM/RIVER	N.H.W.B. & A.C.O.E. (WETLAND)	
R2UB3	A		2,045 SF	79 LF	84 LF			
R2UB3	B					682 SF	24 LF	
R2UB3	C					595 SF	10 LF	
PSS/PEM	D		54 SF					PRA
PSS/PEM	E						220 SF	
PEM	F						44 SF	
TOTAL IMPACTS			2,099 SF	79 LF	84 LF	1,277 SF	34 LF	264 SF

PROJECT TOTALS: WETLAND IMPACTS = 3,640 SF
BANK IMPACTS = 113 LF
CHANNEL IMPACTS = 84 LF

WETLAND CLASSIFICATION CODES	
PEM	PALUSTRINE EMERGENT
PSS	PALUSTRINE SCRUB-SHRUB
PSS/PEM	PALUSTRINE EMERGENT / PALUSTRINE SCRUB-SHRUB
R2UB3	PERENNIAL STREAM - RUSSELL BROOK

NOTE:
THE FP-100-YEAR FLOODPLAIN SHOWN IS FOR RUSSELL BROOK ONLY. THE 100-YEAR FEMA FLOODPLAIN FOR CONTOODCOOK RIVER ENCOMPASSES ENTIRE PROJECT.





STATE OF NEW HAMPSHIRE BENNINGTON			
DEPARTMENT OF TRANSPORTATION • BUREAU OF HIGHWAY DESIGN			
WETLAND IMPACT PLAN			
DGN	STATE PROJECT NO.	SHEET NO.	TOTAL SHEETS
29486wet	29486	7	16

SDR PROCESSED	DATE	DATE	DATE	DATE
NEW DESIGN	TJC	09/19		
SHEET CHECKED	DEM	09/19		
AS BUILT DETAILS				

REVISIONS AFTER PROPOSAL	DESCRIPTION

STATION	STATION

NUMBER	DATE




EROSION CONTROL PLAN LEGEND	
	PERIMETER CONTROL SILT FENCE EROSION CONTROL MIX BERM EROSION CONTROL MIX SOX TURBIDITY CURTAIN SHEET PILE COFFER DAM
	NATURAL BUFFER/PERIMETER CONTROL SILT FENCE EROSION CONTROL MIX BERM EROSION CONTROL MIX SOX TURBIDITY CURTAIN SHEET PILE COFFER DAM
	CHANNEL PROTECTION STONE CHECK DAMS STRAW WATTLES CHANNEL MATTING CLASS D EROSION STONE CLASS C STONE
	CLEAN WATER BYPASS PUMP THROUGH PIPE DRAIN THROUGH PIPE OR CHANNEL




STATE OF NEW HAMPSHIRE BENNINGTON			
DEPARTMENT OF TRANSPORTATION • BUREAU OF HIGHWAY DESIGN			
EROSION CONTROL PLAN			
DGN	STATE PROJECT NO.	SHEET NO.	TOTAL SHEETS
29486econ	29486	8	16

SDR PROCESSED	DATE	DATE	DATE	DATE
NEW DESIGN	TJC	04/21	04/21	
SHEET CHECKED	DEM			
AS BUILT DETAILS				

REVISIONS AFTER PROPOSAL	STATION	DESCRIPTION



LONGITUDINAL SECTION ALONG STRUCTURE
NOT TO SCALE



WATER DIVERSION PLAN
SCALE: 1" = 10'

TYPICAL CONSTRUCTION SEQUENCE - STRUCTURE REPLACEMENT

1. STRUCTURE REPLACEMENT SHALL BE DONE DURING LOW FLOW PERIODS.
2. INSTALL PERIMETER CONTROL ALONG LIMIT OF WORK.
3. INSTALL TEMPORARY 48" DIVERSION PIPE SOUTH OF PROPOSED STRUCTURE. INVERTS TO BE AS SHOWN OR AS REQUIRED TO CONTROL FLOW.
4. CONSTRUCT UPSTREAM WATER DIVERSION STRUCTURE. WATER DIVERSION STRUCTURE SHALL BE OF SUFFICIENT SIZE TO RETAIN WATER AND PROVIDE ENCLOSURE FOR TEMPORARY 48" DIVERSION PIPE.
5. CONSTRUCT DOWNSTREAM WATER DIVERSION STRUCTURE.
6. DIRECT FLOW THROUGH TEMPORARY 48" DIVERSION PIPE.
7. REMOVE EXISTING STRUCTURE AND INSTALL NEW STRUCTURE.
8. THE CONTRACTOR SHALL PROVIDE FOR SUMPS AND WELL POINTS WITH TEMPORARY PUMPING AS REQUIRED TO INSTALL THE NEW STRUCTURE, CONSTRUCT FOOTINGS AND HEADWALLS FOR NEW STRUCTURE. THE CONTRACTOR SHALL PUMP TO SEDIMENT CONTROL BASINS, SEDIMENT BAGS, OR SIMILAR MEASURES DURING DEWATERING OPERATIONS.
9. GRADE AND CONSTRUCT UPSTREAM AND DOWNSTREAM STREAM BED AND EMBANKMENTS.
10. REMOVE DOWNSTREAM WATER DIVERSION STRUCTURE, REMOVE UPSTREAM WATER DIVERSION STRUCTURE, DIRECT FLOW THROUGH THE NEW STRUCTURE.
11. REMOVE WATER DIVERSION PIPE.
12. WATER DIVERSION STRUCTURE (PAID UNDER ITEM NO. 503.101) TO MEET REQUIREMENTS OF NHDOT FOR TEMPORARY WATER DIVERSION. INSTALLATION AND REMOVAL OF THE 48" DIVERSION PIPE IS SUBSIDIARY TO ITEM 503.101.


GENERAL NOTES

1. THIS SHEET PROVIDES A TYPICAL CONSTRUCTION DEWATERING AND FLOW CONTROL PLAN. THE CONTRACTOR SHALL SUBMIT DRAWINGS AND DETAILS SHOWING MATERIALS TO BE USED, PROPOSED METHOD OF CONSTRUCTION, AND OTHER DETAILS LEFT OPEN TO CHOICE OR NOT FULLY SHOWN ON THE PLANS. DRAWINGS SHALL BE SUBMITTED FOR DOCUMENTATION IN ACCORDANCE WITH SECTION 105.02 OF THE NHDOT STANDARD SPECIFICATIONS FOR ROAD AND BRIDGE CONSTRUCTION.


STATE OF NEW HAMPSHIRE BENNINGTON			
DEPARTMENT OF TRANSPORTATION • BUREAU OF HIGHWAY DESIGN			
WATER DIVERSION PLAN			
DGN	STATE PROJECT NO.	SHEET NO.	TOTAL SHEETS
29486wd	29486	9	16



INDEX OF BRIDGE SHEETS	
ITEM NO.	SHEET TITLE
1	GENERAL PLAN AND ELEVATION
2	BRIDGE NOTES
3	SITE PLAN & PROFILE
4	PROPOSED STREAM PROFILE
5	SURVEY LAYOUT AND APPROACH SECTION
6	WATER DIVERSION PLAN
7	BORING PLAN
8	BOX CULVERT DETAILS
9	WINGWALL DETAILS
10	CULVERT AND CHANNEL DETAILS
11	T2 STEEL BRIDGE RAIL
12	T2 STEEL BRIDGE APPROACH RAIL (STEEL POSTS)



PLAN
SCALE: 1" = 10'



ELEVATION
SCALE: 1" = 10'

RUSSELL BROOK - HYDRAULIC DATA	
DRAINAGE AREA:	2.34 SQ. MI.
DESIGN FLOOD DISCHARGE (100 YR):	540 CFS
DESIGN FLOOD ELEVATION (100 YR):	667.5 FT
DESIGN FLOOD VELOCITY (100 YR):	6.9 FPS
SCOUR CHECK DISCHARGE (500 YR):	778 CFS
ANTICIPATED DEPTH OF SCOUR (100 YR):	14.5 FT
ANTICIPATED DEPTH OF SCOUR (500 YR):	15.7 FT
BRIDGE FULL WATERWAY OPENING TO RIVER:	130 SF

NOTE: BACKWATER ELEVATIONS FOR CONTOOCOOK RIVER: 50-YR BACKWATER ELEVATION IS 672.8 AND 100-YR BACKWATER ELEVATION IS 673.1.

NOTE:

- SEE SHEETS 14-15 FOR STREAM, EMBANKMENT, AND CULVERT CONSTRUCTION DETAILS.
- SEE SHEET 13 FOR STREAM PROFILE INFORMATION.



STATE OF NEW HAMPSHIRE DEPARTMENT OF TRANSPORTATION * BUREAU OF BRIDGE DESIGN					
TOWN	BENNINGTON	BRIDGE NO.	099/080	STATE PROJECT	29486
LOCATION SOUTH BENNINGTON RD OVER RUSSELL BROOK					
GENERAL PLAN AND ELEVATION					BRIDGE SHEET
REVISIONS AFTER PROPOSAL					1 OF 12
DESIGNED	BY	DATE	CHECKED	BY	DATE
DRAWN	TJG	07/20	CHECKED	-	-
QUANTITIES	-	07/20	CHECKED	-	-
ISSUE DATE	FEDERAL PROJECT NO.		SHEET NO.	TOTAL SHEETS	
REV. DATE	X-A004(156)		10	16	
SUBDIRECTORY	DGN LOCATOR	SHEET SCALE			
XX	29486gen	AS NOTED			

DESIGN LOADS, MATERIALS, AND SPECIFICATIONS

- DESIGN LOADING: HL93
- DESIGN METHOD: LOAD AND RESISTANCE FACTOR DESIGN (LRFD)
- SPECIFICATIONS: AASHTO 2014 LRFD BRIDGE DESIGN SPECIFICATIONS, AS AMENDED
NHDT 2016 STANDARD SPECIFICATIONS AS AMENDED
- FOUNDATION DATA: BOX CULVERT AND WINGWALLS SUPPORTED ON STRUCTURAL FILL OVER GLACIAL TILL
 - NOMINAL BEARING RESISTANCE OF 28 KSF
 - 0.45 RESISTANCE FACTOR FOR STRENGTH LIMIT
 - 1.00 RESISTANCE FACTOR FOR EXTREME EVENT LIMIT
 - SERVICE BEARING RESISTANCE OF 5.0 KSF
 - NOMINAL SLIDING RESISTANCE (TAN σ) EQUAL TO 0.80
 - 0.90 SHEAR RESISTANCE FACTOR
- REINFORCING STEEL: AASHTO M31 (ASTM A615) GRADE 60
- CONCRETE: PRECAST CONCRETE BOX CULVERT = 5000 psi
- SEISMIC: PEAK GROUND ACCELERATION (PGA) = 0.11
SITE CLASS = C
ZONE = 1
- FOR PRECAST BOX LAYOUT, SEE BRIDGE SHEET 8.

GENERAL BOX CULVERT NOTES

- THE QUALITY OF MATERIALS, PROCESS OF MANUFACTURE, AND COMPLETED BOX CULVERT AND WINGWALLS SHALL BE SUBJECT TO INSPECTION AND APPROVAL BY THE ENGINEER (SEE SPECIAL PROVISIONS).
- CONCRETE COVER REQUIREMENTS IN THE PRECAST UNITS SHALL BE AS DEFINED IN THE SPECIAL PROVISION.
- FLEXIBLE WATERTIGHT GASKETS SHALL BE USED FOR SEALING JOINTS.
- ITEM 538.2, BARRIER MEMBRANE, PEEL AND STICK - VERTICAL SURFACES (F), A 2'-0" WIDE STRIP SHALL BE INSTALLED AND CENTERED ALONG EVERY VERTICAL BOX CULVERT JOINT 6" FROM THE TOP OF THE WALL TO THE BOTTOM OF THE WALL. VERTICAL MEMBRANE SHALL BE PLACED SO THAT ITEM 538.1 LAPS OVER THE TOP 6" OF THE VERTICAL MEMBRANE.
- ITEM 538.1, BARRIER MEMBRANE, PEEL AND STICK (F), SHALL BE INSTALLED AS DETAILED IN SPECIAL PROVISION 529.002 SECTION 3.9. PROTECTION BOARD SHALL BE USED TO PROTECT THE MEMBRANE FROM DAMAGE IN ACCORDANCE WITH 538.3.2.
- ITEM 538.1, BARRIER MEMBRANE, PEEL AND STICK (F), SHALL ALSO BE PLACED IN A 1'-9" WIDE STRIP BETWEEN THE BOX CULVERT AND HEADWALL JOINTS. PROTECTION BOARD SHALL BE USED TO PROTECT THE MEMBRANE FROM DAMAGE IN ACCORDANCE WITH 538.3.2.
- ALL EXPOSED EDGES OF CONCRETE SHALL BE CHAMFERED 3/4" EXCEPT AS NOTED.
- GALVANIZED STEEL ANGLES AND BOLTS, AS SHOWN IN BRIDGE DETAILS (BRIDGE SHEET 6), SHALL BE USED TO DRAW CULVERT SECTIONS TOGETHER. THESE HARDWARE ASSEMBLIES SHALL BE ATTACHED TO THE OUTSIDE SURFACE OF THE CULVERT SECTIONS AND SHALL BE LEFT IN PLACE. (COST INCLUDED IN ITEM 529.002).
- EXPOSED SURFACES ON THE PRECAST CONCRETE BOX CULVERT, HEADWALLS, AND WING WALLS, EXCEPT INSIDE SURFACES OF THE BOX CULVERT SECTIONS, SHALL BE COATED WITH ITEM 534.3 WATER REPELLENT (SILANE-SILOXANE) TO 1'-0" BELOW FILL LINES.
- SHOP DRAWINGS SHALL BE SUBMITTED FOR APPROVAL IN ACCORDANCE WITH 105.02 FOR ALL PRECAST COMPONENTS. THESE DRAWINGS SHALL SHOW ANY JOINT DETAILS AS WELL AS REINFORCEMENT TYPE, SIZE, AND LOCATION. DRAWINGS SHALL BE STAMPED AND SIGNED BY A LICENSED PROFESSIONAL ENGINEER AND BE ACCOMPANIED BY ALL DESIGN CALCULATIONS (LOAD AND RESISTANCE FACTOR DESIGN SHALL BE APPLIED).
- ITEM 529.002, PRECAST CONCRETE BOX CULVERT (BRIDGE), SHALL CONSIST OF UNITS TOTALING AN OUT-TO-OUT DIMENSION OF 30'-0" ALONG THE CENTERLINE AS WELL AS THE PRECAST HEADWALLS, CUT OFF WALLS CULVERT AND WING FOOTINGS, WING WALLS, AND ANCHORS.

BRIDGE REMOVAL NOTES

- THE CONTRACTOR'S METHOD FOR REMOVAL OF THE EXISTING BOX CULVERT SHALL BE SUBMITTED FOR DOCUMENTATION IN ACCORDANCE WITH 105.02, PRIOR TO THE COMMENCEMENT OF ANY REMOVAL OPERATIONS.
- ITEMS 502., REMOVAL OF EXISTING BRIDGE STRUCTURE, UNLESS OTHERWISE SHOWN ON THE PLANS, SHALL INCLUDE THE FOLLOWING:
 - REMOVAL OF BOX CULVERT.
 - REMOVAL OF BRIDGE RAIL AND BRIDGE APPROACH RAIL.
 - REMOVAL OF FOUNDATIONS.
- EXCAVATION, TEMPORARY EARTH SUPPORT AND GRADING, AND BACKFILL NOT INCLUDED IN OTHER ITEMS, BUT REQUIRED FOR REMOVAL OF THE EXISTING STRUCTURE SHALL BE SUBSIDIARY TO ITEM 502.

WATER DIVERSION NOTES

- THE WATER DIVERSION STRUCTURE ITEM IS INCLUDED IN THE CONTRACT FOR THE PURPOSE OF DIVERTING RUSSELL BROOK AND ANY SURFACE WATER AWAY FROM THE CULVERT AND WINGWALL EXCAVATIONS; AND FOR DEWATERING THE CULVERT AND WINGWALL EXCAVATIONS. ALL COSTS ASSOCIATED WITH THE DESIGN, INSTALLATION, DEWATERING, MAINTENANCE, AND REMOVAL OF THE WATER DIVERSION WILL BE PAID FOR UNDER WATER DIVERSION STRUCTURE ITEM 503.101. THE CONTRACTOR SHALL SUBMIT A WATER DIVERSION PLAN IN ACCORDANCE WITH 503.3.1.2.
- THE WATER DIVERSION STRUCTURE SHALL BE DESIGNED TO ACCOMMODATE THE BOTTOM OF EXCAVATION GRADE INDICATED ON THE PLANS, AND SHALL BE CONSTRUCTED AND MAINTAINED IN A MANNER THAT MEETS THE REQUIREMENTS OF SECTION 503, 504, THE FOUNDATION NOTES, AND ALL APPLICABLE CONTRACT AND ENVIRONMENTAL REQUIREMENTS. THE ITEM 503.101 WORK SHALL INCLUDE THE COST OF EARTH DIKES, TEMPORARY PIPES, STEEL SHEETING, SANDBAGS, PUMPING, TREATMENT OF PUMPED WATER, AND ALL OTHER MEASURES SELECTED BY THE CONTRACTOR TO COMPLETE THE WORK.

FOUNDATION NOTES

- THE CULVERT SLAB AND WINGWALL FOOTINGS SHALL BE FOUNDED ON THE STRUCTURAL FILL LAYER THAT IS INDICATED ON THE PLANS, PLACED OVER THE ACCEPTABLE BEARING MATERIALS DESCRIBED BELOW. THE CONTRACTOR MAY SUBSTITUTE UP TO 12 INCHES OF CLEAN STONE STRUCTURAL FILL FOR THE CRUSHED GRAVEL STRUCTURAL FILL FOR THE BOTTOM 12 INCHES OF STRUCTURAL FILL IN ACCORDANCE WITH 508.2.1.3 AT NO COST TO THE DEPARTMENT.
- THE NATURAL GLACIAL TILL DEPOSIT IS EXPECTED AT THE DESIGN BOTTOM OF EXCAVATION GRADE AND IS ACCEPTABLE FOR SUPPORT OF THE PROPOSED CULVERT AND WINGWALLS. EXCAVATION OF THE GLACIAL TILL BELOW THE SPECIFIED STRUCTURAL FILL THICKNESS IS NOT REQUIRED. ANY UNSUITABLE MATERIALS ENCOUNTERED BELOW THE PROPOSED BOTTOM OF STRUCTURAL FILL GRADE SHALL BE EXCAVATED AND REPLACED WITH STRUCTURAL FILL, AS DIRECTED.
- THE EXCAVATION TO FINAL GRADE AND THE CONTROL OF WATER SHALL BE CONDUCTED IN ACCORDANCE WITH SECTIONS 503 AND 504, AND IN A MANNER THAT PREVENTS DISTURBANCE OF THE FOUNDATION SUPPORT MATERIALS. PUMPING EQUIPMENT SHALL BE PROPERLY FILTERED TO PREVENT LOSS OF FINES. SUMP AREAS SHALL BE LOCATED OUTSIDE A 1H2V SUPPORT LIMIT BELOW THE CULVERT AND WINGWALL FOOTINGS. ANY DISTURBED AREAS SHALL BE OVER-EXCAVATED AND REPLACED WITH STRUCTURAL FILL AT THE CONTRACTOR'S EXPENSE.
- PROTRUDING COBBLES AND BOULDERS ENCOUNTERED AT THE FINAL EXCAVATION LEVEL SHOULD BE EITHER REMOVED AND REPLACED WITH STRUCTURAL FILL OR SPLIT TO PROVIDE A LEVEL SURFACE.


COFFERDAM NOTES

- ALL COFFERDAM ITEMS COVERED UNDER SECTION 503 OF THE SPECIFICATIONS SHALL BE DESIGNED BY A PROFESSIONAL ENGINEER, LICENSED IN THE STATE OF N.H. THE CONTRACTOR SHALL SUBMIT STAMPED WORKING DRAWINGS AND CALCULATIONS FOR REVIEW AND DOCUMENTATION IN ACCORDANCE WITH SECTION 105.102.
- THE COFFERDAM ITEM IS INCLUDED IN THE CONTRACT FOR THE PURPOSE OF SUPPORTING EXCAVATIONS FOR CULVERT AND WINGWALL FOUNDATIONS. ALL COSTS ASSOCIATED WITH THE DESIGN, INSTALLATION, DEWATERING, MAINTENANCE, AND REMOVAL OF THE COFFERDAM WILL BE PAID UNDER ITEM 503.201.
- THE LOCATION AND LIMITS OF THE COFFERDAM SHALL BE DETERMINED BY THE CONTRACTOR AND SHALL BE WITHIN THE LIMITS OF THE INDICATED WETLAND IMPACTS TO ACCOMMODATE THE CONTRACTOR'S MEANS AND METHODS OF CONSTRUCTION. A STEEL SHEETED COFFERDAM IS NOT REQUIRED FOR THIS ITEM. A CRIB OR DIKE STRUCTURE USED IN LIEU OF STEEL SHEETS WOULD BE PERMISSIBLE, ASSUMING THE CONSTRUCTION REQUIREMENTS OF SECTIONS 503 AND 504, THE FOUNDATION NOTES AND ALL ENVIRONMENTAL CONDITIONS ARE MET.
- ANY EXCAVATION OF BOULDERS OR COBBLES BELOW THE BOTTOM OF STRUCTURAL FILL GRADE TO PERMIT INSTALLATION OF STEEL SHEETS SHALL BE SUBJECT TO APPROVAL. ANY OVER-EXCAVATION AND DISTURBED AREAS BELOW THE FOOTING SHALL BE REPLACED WITH STRUCTURAL FILL. ALL COSTS FOR THIS WORK SHALL BE INCLUDED IN ITEM 503.201.
- THE WATER LEVEL WITHIN THE CULVERT AND WINGWALL EXCAVATIONS SHALL BE MAINTAINED BELOW THE BOTTOM OF THE CULVERT GRADE SO THAT WORK CAN BE CONDUCTED IN THE DRY. DEWATERING SHALL BE CONTINUOUS UNTIL THE SUBSTRUCTURES ARE BACKFILLED TO THE EXCAVATION OF THE SURROUNDING WATER TABLE. ALL MEANS AND METHODS ASSOCIATED WITH THE FOUNDATION DEWATERING SHALL BE LOCATED WITHIN THE PROJECT LIMITS OF WORK SHOWN ON THE WETLANDS PERMIT.
- COFFERDAMS THAT ARE CUT OFF AND LEFT IN PLACE AT THE CONTRACTOR'S CHOICE SHALL BE CUTOFF A MINIMUM OF 3 FEET BELOW FINAL GRADE. NO ADDITIONAL PAYMENT WILL BE MADE FOR COFFERDAMS THAT ARE CUTOFF AND LEFT IN PLACE.
- ALL COSTS ASSOCIATED WITH THE RE-DESIGN AND RE-INSTALLATION OF COFFERDAMS DUE TO SUBSURFACE CONDITIONS ENCOUNTERED DURING THE INSTALLATION THAT ARE DIFFERENT FROM WHAT THE COFFERDAM DESIGNER ASSUMED AND/OR INTERPRETED FROM THE AVAILABLE SUBSURFACE INFORMATION SHALL BE SUBSIDIARY TO THE ASSOCIATED COFFERDAM ITEM. SECTION 102.05 SHALL BE REFERENCED FOR ADDITIONAL INFORMATION REGARDING THE USE OF SUBSURFACE INFORMATION PROVIDED IN THE CONTRACT.




STATE OF NEW HAMPSHIRE					
DEPARTMENT OF TRANSPORTATION * BUREAU OF BRIDGE DESIGN					
TOWN	BENNINGTON	BRIDGE NO.	099/080	STATE PROJECT	29486
LOCATION	SOUTH BENNINGTON RD OVER RUSSELL BROOK				
BRIDGE NOTES					BRIDGE SHEET
REVISIONS AFTER PROPOSAL					2 OF 12
	BY	DATE	BY	DATE	FILE NUMBER
	DESIGNED	- 07/20	CHECKED	- -	-
	DRAWN	TJG 07/20	CHECKED	- -	-
	QUANTITIES	- 07/20	CHECKED	- -	-
	ISSUE DATE		FEDERAL PROJECT NO.	SHEET NO.	TOTAL SHEETS
	REV. DATE		X-A004(156)	11	16

SUBDIRECTORY	DGN LOCATOR	SHEET SCALE
XX	29486notes01	AS NOTED



PLAN
 SCALE: 1" = 10'



PROPOSED ROADWAY PROFILE
 SCALE: 1" = 10'

- LEGEND**
- ➔ PROPOSED TRAVEL LANE
 - 665- PROPOSED CONTOUR
 - - - - EXISTING CONTOUR
 - ⊙ SOIL BORING


NOTE: SEE SHEET 13 OF 15 FOR PROPOSED STREAM PROFILE




STATE OF NEW HAMPSHIRE					
DEPARTMENT OF TRANSPORTATION * BUREAU OF BRIDGE DESIGN					
TOWN	BENNINGTON	BRIDGE NO.	099/080	STATE PROJECT	29486
LOCATION SOUTH BENNINGTON RD OVER RUSSELL BROOK					
SITE PLAN AND PROFILE					BRIDGE SHEET
					3 OF 12
					FILE NUMBER
					-
					TOTAL SHEETS
					16

SUBDIRECTORY	DGN LOCATOR	SHEET SCALE
XX	29486site	AS NOTED


REVISIONS AFTER PROPOSAL	BY	DATE	CHECKED	BY	DATE
	DESIGNED	07/20			
	DRAWN	TJG	07/20		
	QUANTITIES				
ISSUE DATE	FEDERAL PROJECT NO.		SHEET NO.		TOTAL SHEETS
REV. DATE	X-A004(156)		12		16




PLAN
SCALE: 1" = 10'




200+80



200+65




200+45



200+20

NHW = NORMAL HIGH WATER




PROPOSED STREAM PROFILE

SCALE: HORIZ. - 1" = 10'
VERT. - 1" = 5'


STATE OF NEW HAMPSHIRE					
DEPARTMENT OF TRANSPORTATION * BUREAU OF BRIDGE DESIGN					
TOWN	BENNINGTON	BRIDGE NO.	099/080	STATE PROJECT	29486
LOCATION	SOUTH BENNINGTON RD OVER RUSSELL BROOK				
PROPOSED STREAM PROFILE					BRIDGE SHEET
					4 OF 12
					FILE NUMBER
					-
					TOTAL SHEETS
					16




SUBDIRECTORY	DGN LOCATOR	SHEET SCALE
XX	29486strm	AS NOTED




CULVERT LAYOUT
SCALE: 1/4" = 1'-0"



CUTOFF WALL DETAIL
SCALE: 1/2" = 1'-0"



CULVERT SECTION
SCALE: 1/4" = 1'-0"




INLET/OUTLET DETAIL
SCALE: 1/4" = 1'-0"


STATE OF NEW HAMPSHIRE									
DEPARTMENT OF TRANSPORTATION * BUREAU OF BRIDGE DESIGN									
TOWN	BENNINGTON	BRIDGE NO.	099/080	STATE PROJECT	29486				
LOCATION						SOUTH BENNINGTON RD OVER RUSSELL BROOK			
BOX CULVERT DETAILS									
REVISIONS AFTER PROPOSAL		BY	DATE	CHECKED	BY	DATE	BRIDGE SHEET		8 OF 12
		DESIGNED	07/20	CHECKED	-	-	FILE NUMBER		-
		DRAWN	TJG	07/20	CHECKED	-	-		-
		QUANTITIES	-	07/20	CHECKED	-	-		-
ISSUE DATE		FEDERAL PROJECT NO.		SHEET NO.		TOTAL SHEETS			
REV. DATE		X-A004(156)		14		16			
SUBDIRECTORY	DGN LOCATOR	SHEET SCALE							
XX	29486det01	AS NOTED							




SUBDIRECTORY	DGN LOCATOR	SHEET SCALE
XX	29486det01	AS NOTED




TYPICAL LONGITUDINAL SECTION ALONG PRECAST STRUCTURE
SCALE: 1/4" = 1'-0"



BRIDGE PAVING DETAIL
SCALE: 1/4" = 1'-0"



STRUCTURE JOINT DETAIL
SCALE: 1" = 1'-0"




FERRULE LOOP INSERT LAYOUT
SCALE: 1/2" = 1'-0"




STATE OF NEW HAMPSHIRE					
DEPARTMENT OF TRANSPORTATION * BUREAU OF BRIDGE DESIGN					
TOWN	BENNINGTON	BRIDGE NO.	099/080	STATE PROJECT	29486
LOCATION SOUTH BENNINGTON RD OVER RUSSELL BROOK					
CULVERT AND CHANNEL DETAILS					BRIDGE SHEET
					- OF -
					FILE NUMBER
					-
ISSUE DATE			FEDERAL PROJECT NO.		SHEET NO.
REV. DATE			X-A004(156)		15
SUBDIRECTORY		DGN LOCATOR	SHEET SCALE		TOTAL SHEETS
XX		29486det01	AS NOTED		16

SUBDIRECTORY	DGN LOCATOR	SHEET SCALE
XX	29486det01	AS NOTED




SLOPE RECONSTRUCTION DETAIL

NOT TO SCALE



RIPRAP, CLASS III - END GEOTEXTILE DETAIL

SCALE: 1/2" = 1'-0"



TYPICAL CHANNEL CROSS-SECTION

SCALE: 1/4" = 1'-0"



STATE OF NEW HAMPSHIRE									
DEPARTMENT OF TRANSPORTATION * BUREAU OF BRIDGE DESIGN									
TOWN	BENNINGTON	BRIDGE NO.	099/080	STATE PROJECT	29486				
LOCATION SOUTH BENNINGTON RD OVER RUSSELL BROOK									
CULVERT AND CHANNEL DETAILS									
REVISIONS AFTER PROPOSAL		BY	DATE	CHECKED	BY	DATE	BRIDGE SHEET		
		DESIGNED	- 04/21	CHECKED	- -	-	- OF -		
		DRAWN	TJG 04/21	CHECKED	- -	-	FILE NUMBER		
		QUANTITIES	- 04/21	CHECKED	- -	-	-		
		ISSUE DATE		FEDERAL PROJECT NO.		SHEET NO.	TOTAL SHEETS		
		REV. DATE		X-A004(156)		16	16		

SUBDIRECTORY	DGN LOCATOR	SHEET SCALE
XX	29486det02	AS NOTED