

Erosion Control Plan Checklist

Required Plan Information

- All existing or proposed property lines,
- Water features, including but not limited to:
 - Water flow direction,
 - Wetlands and surface waters,
- Areas to be disturbed and/or impacted,
- Proposed temporary methods for protecting water quality (Stormwater Control Methods (SCMs)), including but not limited to:
 - Temporary and permanent mulching,
 - Cofferdams,
 - Turbidity curtains,
 - Vegetation,
 - Erosion control blankets,
 - Silt fence,
 - Erosion control seed mixes,
 - Straw bales
 - Check dams,
 - Catch basin inlet protection,
 - Temporary construction exits,
 - Sediment traps,
 - Construction dewatering,
 - Stormwater diversions,
 - Flocculants,
 - Other erosion and sediment control methods,
 - Manufactured erosion and sediment control products,
- Existing and proposed final contours at intervals not greater than 2' in all areas to be disturbed, and within 250' thereof,
- Perimeter controls,
- Dewatering basin locations and discharge locations including receiving waters,
- Turbidity control locations (cofferdams/turbidity curtains),
- Stream Diversions (cofferdams/turbidity curtains),
- North arrow,
- A legend that clearly identifies all symbols, line types, and shading used on the plans.

Required Narrative

- Construction sequence (methods, timing, and manner), including:
 - Maximum area that will be disturbed at one time,
 - Methods for limiting the length of time that soils remain un-stabilized.
 - General stormwater flow direction through each phase of construction.

Required Plan Notes

- Erosion control plan set includes the Erosion Control Notes and Strategies sheet.